

**GOVERNMENT OF TELANGANA**

**ABSTRACT**

PR & RD Dept. – CRR grant - Siddipet District – Providing B.T. on R/f Gajwel to Rajiv Rahadari (via) Muthirajpally in Gajwel Mandal, Siddipet District – According Extension of Agreement Time up to 31.10.2017 without penalty – Orders – Issued.

-----

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.I) DEPARTMENT**

**G.O.RT.No. 964**

**Dated: 30-11-2016**

**Read the following:-**

1. G.O.Rt.No. 36 PR&RD (Progs.I) Dept., dated: 30.12.2014.
2. G.O.Rt.No. 489, PR&RD (Progs.I) Dept., dated: 18.7.2016.
3. From the ENC, PR, Hyd, Lr.No.W11/DEE-III/CRR/MDK-DL/Muthirajpally/ NIT-525/EOAT/2016, dt.24.10.2016.

<<<>>>

**ORDER:-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 3<sup>rd</sup> read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.10.2017 for a period of (410) days without imposing a penalty in respect of work “Providing Double lane road BT R/f Gajwel to Rajiv Rahadari (via) Muthirajpally in Gajwel Mandal, Siddipet District” sanctioned under CRR grant in the reference 1<sup>st</sup> read above as the delay is not attributed to the Contractor due to sanction of additional scope of work and Revised Administrative Sanction vide reference 2<sup>nd</sup> read above with permission to entrust & complete the additional scope of work due to RAS through the same Contractor as per SSR 2014-15.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**S.P.SINGH**

**SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

The Superintendent Engineer, Panchayat Raj, Siddipet District.

Copy to: The PS to Minister (PR&RD).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**